

METHOD STATEMENT FOR THE  
CONSTRUCTION OF THE PROPOSED  
SITE ON LAND AT 35 OAKFIELD SALE,  
MANCHESTER M33 6NB.



# OAKFIELD SALE MANCHESTER.



NOTES  
This document is the property of McCarthy Stone and should not be used for any other purpose.  
This document is not intended to constitute an offer of any financial product.  
This document is not intended to constitute an offer of any financial product.  
This document is not intended to constitute an offer of any financial product.

Rev:     Date:     Details:     Created by:     Checked by:

**DRAFT**

**McCarthy Stone**  
*Life, well lived*

Client Name: McCarthy & Stone  
Project: Retirement Living Apartments  
Site: 35 Oakfield,  
Sale: M33 9NB  
CGI Image 01

Stage 3 - Planning  
Date: November 2022  
Scale: 1:1 @ A3  
Author: JHE  
AEM: FIE  
Drawing Number: NC-2860-3-AC-0020  
CGI Image 01  
Revision: 787.88



## INTRODUCTION:

There is a need to ensure that the local residents and businesses are protected from environmental disturbances during the demolition of the existing property and associated outbuildings and the construction of the new block of retirement apartments consisting of 14 1 bed apartments and 11 2 bed apartments totalling 25 retirement living apartments. This Method Statement sets out how McCarthyStone (McCS) will undertake the works, considering best practices and thereby reducing their impact on local communities.

At all times the works will accord with the provisions of:

- The HASAWA 1974
- The Control of Pollution Act 1974 Part IV
- The Clean Air Act 1993
- The Environmental Protection Act 1990

09<sup>TH</sup> November 2022

# OAKFIELD SALE MANCHESTER.

---

## SCOPE OF WORKS

- The safe removal of all if any asbestos materials are identified from our R&D survey.
- Protection of surrounding trees if applicable.
- Demolition of existing property and associated buildings, and sub-structures including foundations and car park area.
- Grubbing up of vegetation as directed.
- Ground remediation if identified.
- Groundworks and boundary works
- Placement of warning signs to the site boundary.
- Provision for traffic management throughout the works.
- Protection, at all times of adjacent and opposite structures.
- The formation of safe access and egress to the site on Oakfield.
- Removal of all arising's from site except for hardcore material that can be crushed and re-used where necessary
- Erection and maintenance of temporary fencing, hoarding and barriers to ensure site security
- Construction of the car park.
- Utility connection works – drainage, water, electric, BT.
- Superstructure and roof works.

## PURPOSE OF THIS MS

The purpose of this method Statement is to ensure that disturbances due to noise, vibration, dust, smoke and other pollutants arising from the works are kept to an acceptable level. Noise and Vibration monitoring will be carried out for the entire duration of the demolition works and also during the groundworks.

Although this is small scale construction work, it is the intention of McCS to ensure it is undertaken as safely and considerately as practicable. This Method Statement ensures that all aspects have been thought through prior to beginning work on site.

## GENERAL

McCarthy Stone will appoint sub-contractors to perform all tasks associated with the demolition of the current properties and dwellings and associated out buildings on site and the construction of the new apartments.

# OAKFIELD SALE MANCHESTER.

---

Throughout the operation McCarthy Stone will remain as Client and Designer. The demolition contractor will be entrusted with the role of Principal Contractor and when the demolition is complete our appointed Groundworker will then assume the role until it is suitable to handover to McCarthy Stone to commence above ground construction.

The site is located within the grounds purchased and controlled by the Client. The building(s) are immediately adjacent to footpaths and close to residential properties and commercial properties/schools.

The remit of the Principal Contractor will be to produce a safe site, free of specified structures, materials and asbestos, to enable the redevelopment of the area. During construction, our appointed contractors will assist in this aim.

The relevant contractors will be responsible for ensuring that all plant and equipment, including any which may be on hire, is well maintained, properly silenced and used in accordance with the manufacturer's instructions and BS 5228. Certificates and services records should be available on site for McC&S to inspect. All non-road mobile machinery (NRMM) are to use ultra-low sulphur tax-exempt (ULSD) where available. All NRMM utilised on site will be required to comply with EU Directive 97/68/EC.

## PROTECTION OF THE PUBLIC AND BUILDINGS

McCarthy Stone will ensure that measures are taken to protect residents, users of buildings close by and passers-by from nuisance or harm.

The Client will notify the HSE of the start of the project giving 14 days' notice. Should notifiable asbestos be identified in the survey the Principal Contractor will notify the HSE giving 21 days' notice.

The Principal Contractor will provide a management structure to include named individuals as Project Director, Full Time Site Managers and 24-Hour Emergency Contacts. McCarthy Stone will satisfy themselves that the Principal Contractor will, at all times ensure that the works are carried out in such a way that risks to Health & Safety of all persons directly concerned with or liable to be affected by the demolition works are either eliminated, or reduced to the lowest practicable level within the terms of all general Health & Safety legislation.

## PUBLICITY

Prior to any works starting, McCS will inform occupiers of all properties which may be affected by noise, dust or vibration arising the works. McCS will list out proposed hours of work, their expected duration and details of a 24hr Emergency contact. These details will be re-iterated by advertising on the site hoarding.

## HOURS OF WORK

The site working hours will be from 8am to 17:30pm Monday to Friday and 8am to 1pm on Saturdays. No works will take place on Sundays or Bank Holidays.

## OAKFIELD SALE MANCHESTER.

---

It is not anticipated that there will be a requirement to work outside of these hours, however if the need arises, prior approval from Trafford Borough Council will be sort.

McCS will ensure that their operatives and any associated contractors are aware of these hours of working and abide by them.

### PLANT, EQUIPMENT AND LIGHTING

Noisy plant and equipment will be situated as far as possible from noise sensitive buildings. Care will be taken to reduce noise when loading or unloading vehicles or moving materials.

Wherever practicable, the following provisions will be adhered to:

- Any task or security lighting will be carefully positioned to avoid causing any light pollution to neighbouring properties. This will include facing any light source away from on looking residential properties and avoiding PIR controlled lighting. Consideration will also be given to the use of low intensity sodium lighting instead of halogen.
- Vehicles and mechanical plant used for the purpose of the works shall be fitted with effective exhaust silencers, maintained in good and efficient working order and operated in such a manner as to minimise noise emissions. The contractor will ensure that all plant compliers with the relevant statutory requirements.
- Machines in intermittent use will be shut down or throttled down to a minimum when not in use. The 360 machines will be fitted with dust suppression nozzles.
- Compressors will be fitted with properly lined and sealed acoustic covers which should be kept closed whenever in use. Pneumatic percussive tools (if used) will be fitted with mufflers or silencers of the type recommended by the manufacturers.
- Equipment which breaks concrete, brickwork or masonry by bending or bursting or 'nibbling' shall be used in preference to percussive tools where practicable. The use of impact tools will be avoided.
- Where practicable, rotary drills and bursters activated by hydraulic, chemical or electrical power shall be used for excavating hard or extrusive material.
- Where practicable, equipment powered by mains electricity shall be used in preference to equipment powered by internal combustion engine or locally generated electricity.
- Neither any part of the works nor any maintenance of plant shall be carried out in such a manner as to cause unnecessary noise or vibration expect in the case of an emergency when the work is necessary for the saving of life or property or the safety of the works

# OAKFIELD SALE MANCHESTER.

---

- Plant shall be maintained in good working order so that extraneous noise from mechanical vibration, creaking and squeaking is kept to a minimum
- Noise emitting machinery which is required to run continuously shall be housed in a suitable acoustic lined enclosure wherever practicable
- Communication with neighbouring residents is essential to ensure any noise impacts are reduced as far as is practicable.

Materials will be offloaded from lorries on site using the crane when it is erected. This is the quietist method of unloading. No machines will be started until 08:00am. There will be deliveries made outside of key hours eg school time and rush hour traffic in the mornings and afternoons.

## DUST AND AIR POLLUTION

A 2.4m hoarding / anti climb block and mesh temporary fencing will be erected which will assist in screening dusty works from other buildings and the highway. In addition, the following measures will be adhered to:

- Ensure no burning of waste materials takes place on site
- Ensure water suppression is used during demolition and groundworks operations. Maintain all dust control equipment in good condition and record maintenance activities
- Ensure regular cleaning of hard standings using wet sweeping methods. Not allow dry sweeping of areas
- Provide and ensure the use of wheel washing facilities near the site exit wherever there is a potential for carrying dust or mud off the site. The wheel washing facility will consist of a Karcher 180psi diesel powered pressure washing unit with lance and hose attached in an area which will be drained via a catch pit for excess spoil removal. The public highway will be regularly inspected (daily by Site Management Team) and if required a mechanical road sweeper will be employed to ensure that the highway is maintained in a clean and safe condition.
- Ensure all vehicles carrying loose or potentially dusty material to or from site are fully sheeted
- Store material with the potential to produce dust away from the site boundaries where reasonably practicable. Ensure that sand and other aggregates are stored on bunded areas and are not allowed to dry out. Sheet, seal or damp down unavoidable stockpiles of excavated material held on site
- Take precautions to prevent smoke emissions or fumes from plant or stored fuel oils. Measures will be taken to ensure that all plant is well maintained and not left running for long periods when not in use.
- There will be several vibration monitoring stations set up around the site during the demolition phase of works, and this will continue through the groundworks phase of works to a point during the construction phase where this is no longer required, ( generally once brickwork commences.)

# OAKFIELD SALE MANCHESTER.

---

- Contained within the demolition contractors method statement and risk assessment the areas for the monitoring. (This can be provided if and when required) once contractors are appointed.

## SITE OPERATION AND ACCESS

The access/egress point for the demolition and construction works will be via an existing vehicle entrance off Oakfield until such time the new permanent entrance is created entering onto the private land where the existing buildings/ property is located.

The Principal Contractor will use the established hard standing for the removal of materials and the supply of plant and equipment. The upmost caution will be adopted when entering and leaving the site compound. Due consideration will be given to other road users, residents, pedestrians, visitors, children and occupiers of adjacent buildings. A banksman will be employed for movements of construction plant/vehicles across any crossover point and all drivers of construction traffic will adhere to the existing area speed restriction. Only authorised personnel will be admitted to the site.

We anticipate around 8-10 vehicular movements during the demolition works on this site between deliveries of plant, equipment/waste and welfare facilities. Numbers of vehicles thereafter will vary depending on the operations going on each day, but we anticipate between 3 and 6 vehicles entering site per day as an average.

Once the welfare facilities are established and the site is set up for construction, the principal contractor will draw up a Traffic Management Plan showing specific loading area within the site boundary. Drivers will have the facility to communicate with the site team, so that they will not be queuing outside the site and will arrive in a 'just in time' booking system. We will ask our appointed contractors and suppliers to action this plan.

## SERVICES

The site is currently occupied and as such will need full disconnections of existing services of electric and gas supplies disconnected back in the footpaths adjacent to the site. The water supplies will be left on for use during the demolition phase of works for dust control measure adopted by the Principal Contractor and as Temporary Building Supplies for later in the project ( where applicable).

## DRAINAGE

Following the demolition of the building the disused drains will be capped off and sealed.

# OAKFIELD SALE MANCHESTER.

## DESIGN

A provisional site setup plan is being created showing the areas designated for offloading of vehicles and proposed position of offices and welfare. There is little to no space on site to turn vehicles around, so a qualified vehicle marshaller / banksman will be employed to assist vehicles with safely re-entering the carriage way.

Plant and materials will be securely stored on site in designated storage areas. Materials will be delivered as required to minimise the quantity stored on site. (A plan showing this can be provided on request.)



Delivery vehicles will be booked in on a just in time basis, so no queuing is anticipated.



# OAKFIELD SALE MANCHESTER.

---

## HEALTH & SAFETY

The Principal Contactor will ensure that all operatives on this project are fully conversant with the Safe System of Work intended for the project. An Induction system will be carried out prior to any commencement of the works on site to ensure that these systems are fully understood. Monitoring of all such systems will be carried out on a regular basis to satisfy all bodies that the safe system of work is effective and efficient. A representative from the Client will visit the site on a weekly basis. All visitors to the site will be instructed to sign in and out at the site office.

All works will be carried out in clearly designated areas. Where this is not possible operatives will be restricted to designated safety zones within the work area to minimise risk to staff and visitors. The site is surrounded by 'live' occupied buildings adjacent to the structures to be demolished. Extreme care will be taken when operating plant close to the boundaries. All the adjacent occupiers will be contacted by the client prior to the works starting.

## COVID-19

At the time of writing there is still COVID-19, and as such if this is still on going at the time we occupy the site, all our contractors operate under their own safe systems of work and safe operating procedures in line with government guidelines.

All operatives will be required to adhere to current NHS guidelines if they record a positive test. MCS will provide sanitisation stations located from point of entry to site to welfare and working areas.

## PERSONAL PROTECTIVE EQUIPMENT

All PPE will be issued to operatives as and when conditions of work and or when deterioration of existing issues are noted. Each operative will be responsible for ensuring the good condition of PPE which will be monitored daily. Anyone not wearing the appropriate PPE will be removed from site.

## FUEL OIL & GASSES STORAGE

There will be a requirement for the storage of adequate fuel to facilitate the refuelling to mobile plant and equipment used on site for the duration of the project. All refuelling will be carried out by pump and storage of fuel will be contained within a bunded area.

Should hot cutting be required on site all storage of oxy/propane gasses will be kept in an upright position as far away from occupied premises as is practicable. The number of bottles stored will correspond with the requirements of that day and will be kept in a lockable compound when not in use.

## FIRE EQUIPMENT

Adequate fire points consisting of a minimum of two fire extinguishers will be provided by the Principal Contractor at designated positions. All operatives will be advised of these fire points within the site

# OAKFIELD SALE MANCHESTER.

---

induction talk. These fire points will be placed on each floor as the new build progresses and fire drills will be held.

All management staff on this project will have mobile phones therefore emergency services can be contacted quickly.

## WASTE DISPOSAL

In line with legislation a Site Waste Management Plan (SWMP) will be produced prior to works commencing on site. All waste transfers will be supported by the correct document (a controlled waste transfer note) for non-hazardous waste.

The transfer of hazardous waste will be supported with a consignment note. Both documents will include a declaration that the producer of the waste has considered the waste hierarchy in deciding to dispose of the material. Waste materials will be segregated on site and loaded into specific containment located in a designated area.

Movement with non-suitable equipment will not be permitted on site. The site manager will ensure that the waste skips are suitably sheeted and that containers are not over-loaded before leaving the site.

## PARKING

There will be a very limited amount of "on-site" parking. Operatives, sub-contractor and visitor vehicles will be parked off site and away from adjoining neighbours and businesses so as not to cause nuisance or inconvenience. Where possible suitable public car parks will be used, and car share schemes will be considered.

## SECURITY HOARDING

Any existing boundary walls will be utilised where possible and a 2.4m high aluminium composite and hoarding system will be employed where practicable and supplemented with anti-climb block and mesh fencing throughout the construction. The hoarding will also have corporate marketing art work and graphics fixed to the aluminium face. All site hoardings will be designed, erected and regularly inspected in full accordance with BS5975:2008 under the supervision of a Temporary Works Co-ordinator and site manager.