



- Notes**
1. The Contractor should allow for the removal of all the trees indicated in red on the drawings and disposal off site.
 2. Tree stumps to be ground out to a minimum depth of 300 mm below ground level.
 3. All trees to be marked up and agreed on site with the Landscape Architect before commencing with the removal.

Reproduced by permission of Ordnance Survey on behalf of Her Majesty's Stationery Office.
 Ordnance Survey (© Crown Copyright 2024). All rights reserved. Licence number 10002432



Rev	Description	Drawn	App	Date

THE ENVIRONMENT PARTNERSHIP
 401 Faraday Street, Birchwood Park, Warrington WA3 6GA
 Tel 01925 844004 e-mail tep@tep.uk.com www.tep.uk.com

Project no. 10943 Project name Longford Park

Stage RIBA Stage 4
 Title Planting - Retained Trees and Removal

Drawing no. 10943-TEP-C500-XX-DR-L-0003

Scale	Date	Status	Rev
NTS @ A1	02/06/2025	S0	C01
Drawn RJC	Checked GDA	Approved GDA	

